EEC, INC.

PHONE: (919) 846-1016

8506 SIX FORKS ROAD, SUITE 102, RALEIGH, NC 27615 FAX: (919) 846-1813

August 1, 2016

Johnston County Schools
Smithfield, NC 27332-7108

Attention: Jimmy Clapp, Project Manager

Subject: **Report Summarizing Visual Clearance of the Abatement of Identified Asbestos-Containing Materials Smithfield-Selma High School Field House Smithfield, North Carolina EEC Job No.: N-16-027**

Dear Mr. Clapp:

EEC, Inc. (**EEC**) is pleased to present this report summarizing our Visual Clearance Inspection done for the abatement of identified asbestos-containing materials (**ACM**) from the Field House Building (FHB) of Smithfield-Selma High School in Smithfield, North Carolina. The scope of the abatement work included the removal of ACM Roof Flashing Sealant and ACM Door Caulking. Removal of asbestos containing flashing sealant is considered non-friable and also door caulking is considered non-friable. Non-friable abatement does not require permitting except when they become friable. In this case all materials can be removed easily in non-friable manner. Once abatement was completed, we inspected the site and found no trace of materials left outside the building on the ground.

Johnston County Schools (JCS) contracted Demolition and Asbestos Removal, Incorporated (DARI), a licensed contractor in the State of North Carolina, to perform the scheduled abatement work. DARI was on site June 13, 2016 to perform the scheduled abatement work. When DARI had completed the scope of work that was specified by the previously done Asbestos Survey of the building, EEC Asbestos Inspector, Donnie Mercer did a visual inspection. Mr. Mercer's visual inspection confirmed that there was no remaining ACM Roof Flashing Sealant or Door Caulking.

Just to let you know that before the demolition of any structure, the demolition contractor is required to obtain a permit from the NC Health Hazard Control Unit. I am not sure in your situation, the contractor obtained the permit or not. There is NO charge for obtaining a permit once asbestos is not there in the building.

EEC, Inc. appreciates the opportunity to provide you with these services on this project. If you have any questions concerning this report, please feel free to call us at your convenience at (919) 846-1016.

Sincerely,

EEC, INC.

Donnie Mercer Jr.
Asbestos Project Manager

Mike Shrimanker, PE, CIH, CSP
Supervising Air Monitor